

Ala Wai SBH Project Implementation Schedule

Ala Wai SBH Projects	Design		Construction		Comments
	Start	Completion	Start	Completion	
Floating Dock F Replacement: \$40k Design/ \$935k Constr.	May 2006	Sep. 2006	Aug. 2007	Jan. 2008	Project completed and dedicated on January 18, 2008
Floating Dock B,C and D Replacement: \$200k Design / \$3.3 Million Constr.	Oct. 2007	Apr. 2008	Sept. 2008	May 2009	Construction funding released by Governor; Project scheduled to be bid out in May 2008.
Plumping Improvements: \$100k Constr.	Mar. 2008	Apr. 2008	Sept. 2008	Mar. 2009	Construction funding released by Governor; Project scheduled to be bid out in May 2008.
Transient Docks: \$100k Design / \$400 k Constr.	Jul. 2008	Apr. 2009	Future Funding		Design funding released by Governor; Kai Hawaii was selected to provide design services.
700 Row Replacement \$140k Design/ \$2.5 Million Constr.	Aug. 2008	Apr. 2009	Future Funding		Design funding released by Governor; Randal S. Furomoto & Assoc. was selected to provide design services.
500 Row Replacement \$250k Design / \$4 Million Constr.	Aug. 2008	Aug. 2009	Future Funding		Design funding released by Governor; Oceanit Laboratories, Inc. was selected to provide design services.
Infrastructure (electrical, sewer, and water) \$200k Design/ \$2 Million Constr.	Jul. 2008	Dec. 2008	Future Funding		Design funding released by Governor; Bill's Engineering, Inc. was selected to provide design services.